ROADSENSE | Infrastructure Intelligence

DATE: November 08, 2026
STANDARD: ASTM D6433 / IRI

ASTM D6433 CONDITION	ROUGHNESS INDEX (IRI)	MATERIAL REQUIRED	ESTIMATED REPAIR BUDGET
10.0 / 100 **Serious / Failed**	**5.7** m/km ASTM E1926	**142.9 kg** Cold-Mix Bitumen	**Rs. 15609** ($462.47)

Hazard Classification & Severity Breakdown

Hazard Category	Impact Severity	Count	Recommended Municipal Action
Pothole	Severe (Z >= 3.0)	13	Immediate Cold Patching / Asphalt Mill & Infill (<48h)
Pothole	Moderate (Z 2.0-3.0)	11	Scheduled Maintenance (<14 days)
Pothole	Minor / Anomaly (Z < 2.0)	6	Surface Seal Coating / Monitor
Speedbreaker	Standard Deflection	0	Verify Regulatory Height & Signage Painting

Priority Maintenance Dispatch Table (Top Critical Hazards)

ID	Type	Severity	Latitude	Longitude	Dimensions	Bitumen Mass	Est. Budget	Action
#01	Pothole	Moderate	12.915687	77.552317	450cm² x 2.5cm	1.3 kg	Rs.359	Routine Repair
#02	Pothole	Low	12.915650	77.552313	150cm² x 2.5cm	0.5 kg	Rs.350	Routine Repair
#03	Pothole	Low	12.915650	77.552313	150cm² x 2.5cm	0.5 kg	Rs.350	Routine Repair
#04	Pothole	Low	12.915648	77.552337	150cm² x 2.5cm	0.5 kg	Rs.350	Routine Repair
#05	Pothole	Low	12.915648	77.552337	150cm² x 2.5cm	0.5 kg	Rs.350	Routine Repair
#06	Pothole	Moderate	12.915653	77.552343	878cm² x 2.5cm	2.6 kg	Rs.417	Routine Repair
#07	Pothole	Moderate	12.915667	77.552362	878cm² x 2.5cm	2.6 kg	Rs.417	Routine Repair
#08	Pothole	Severe	12.916142	77.552585	2184cm² x 2.5cm	6.4 kg	Rs.589	Emergency Patch
#09	Pothole	Severe	12.916197	77.552592	2184cm² x 2.5cm	6.4 kg	Rs.589	Emergency Patch
#10	Pothole	Moderate	12.916537	77.552615	958cm² x 2.5cm	2.8 kg	Rs.427	Routine Repair
#11	Pothole	Severe	12.917190	77.552650	1899cm² x 2.5cm	5.6 kg	Rs.551	Emergency Patch
#12	Pothole	Moderate	12.917745	77.552708	1259cm² x 2.5cm	3.7 kg	Rs.466	Routine Repair

Camera Ground-Truth Evidence (AI Detection Bounding Boxes)

Visual verification frames captured by vehicle optical sensors at timestamp of impact.







